

2020 Mesa Moves Bond Program Project Status

Transportation Advisory Board
November 2024



Mesa voters authorized, on November 3, 2020, the City of Mesa to issue \$100M of General Obligation Bonds to fund transportation projects throughout the City

2020 Mesa Moves Bond Program Summary

$$\text{\$100M} + \text{\$62M} = \text{\$162M}$$

*City of Mesa
General Obligation
Street Bond*

*Maricopa Association of
Governments (MAG)
Funding*

*Total Available Funds
For Transportation Projects*


2020 Mesa Moves Bond Program Project Costs

Price Increase since 2020

- Materials
- Labor
- Real Estate

Actions Taken

- Prioritize Projects based on need and reimbursement
- Work with MAG for funding options
- Look for additional funding
- Place some projects on hold



Mesa Moves Project Status





Regional Roadway Improvements

Project

1. Signal Butte Road – Williams Field Road to Germann Road
2. Sossaman Road and Baseline Road
3. Broadway Road – Mesa Drive to Stapley Drive
4. Ray Road Connection to Ellsworth Road
5. Val Vista Drive – US 60 to Pueblo Avenue
6. Williams Field Road & Ellsworth Road
7. Ellsworth Road – Germann Road to Ray Road
8. Sossaman Road – Ray Road to Warner Road
9. Elliot Road – Sossaman Road to Ellsworth Road
10. Stapley Drive & University Drive

Status

- Construction Complete
- Construction Complete
- 100% Design
- 100% Design
- 100% Design
- Construction Complete
- 100% Design (additional funding)
- Under Construction
- 60% Design (additional funding)
- 60% Design – Will be put on hold



Arterial Reconstructions


Project

1. Country Club Drive & Southern Avenue
2. University Drive – Mesa Drive to Harris Drive
3. Southern Avenue – Gilbert Road to Val Vista Drive
4. Greenfield Road – Southern Avenue to Main Street
5. Greenfield Road – Main Street to Adobe Road

Status

- On Hold
- On Hold
- Construction in 2025
- Combined with Water Project, Construction in 2025
- Combined with Water Project, Construction in 2025

Active Transportation Projects



Active Transportation

Project

1. Eastern Canal – Brown Road to Broadway Road
2. Eastern Canal – Broadway Road to Baseline
3. US 60 Consolidated Canal to Eastern Canal
4. Mesa Gateway Phase 3
5. Lehi Loop SUP Phase 2
6. Center Street - Brown Road to Broadway Road

Status

90% Design (additional funding)

90% Design (additional funding)

Design Only

On Hold

Final Report 12/2023

Final Report 04/2024

Project Progress

- Construction to begin in fiscal year 2024/2025 for many Regional Roadway projects
- Construction to begin for Arterial Reconstruction projects
- Construction to begin on Eastern Canal SUP projects

Issues to Watch

- Continued cost increases
- Some projects will be put on hold until funding can be identified



Questions?



MESA MOVES

CONNECTING PEOPLE TO PLACES